

Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2027						FY2028					
457555-5 SR 35 AT SR 464 INTERSECTION IMPROVEMENTS																	
SAM JUMBER - CEI																	
279010	Railroad Clear Memo	1	20-Jan-26 A	20-Jan-26 A													
299010	Request Authorization PH 31 Funds	1	02-Mar-26 A	02-Mar-26 A													
232010	Advertisement Post	1	11-May-26*	11-May-26	0												
256010	Order Design Traffic	1	26-May-26	26-May-26	144												
257010	Design Traffic Received	1	22-Jul-26	22-Jul-26	144												
233020	Encumber PH 32 Funds	1	06-Oct-26*	06-Oct-26	0												
250010	Project Execution/PE Begin	1	21-Oct-26	21-Oct-26	0												
900030	Project Management Kickoff Meeting	1	22-Oct-26	22-Oct-26	0												
290010	Develop CAP Strategy	1	22-Oct-26	22-Oct-26	50												
900010	Build Schedule	10	22-Oct-26	04-Nov-26	41												
294010	Typical Section Developed	20	22-Oct-26	18-Nov-26	89												
304010	Coring	40	22-Oct-26	16-Dec-26	3												
106010	Initial Design Survey to EOR	50	23-Oct-26	31-Dec-26	0												
367010	Initial Exceptions/Variations (Include Utility Design Alternatives)	130	23-Oct-26	22-Apr-27	9												
900070	Local Agency Coordination Meeting	1	04-Nov-26	04-Nov-26	41												
933020	Define Local Agreement Requests	10	19-Nov-26	02-Dec-26	111												
294020	Typical Section Review	20	19-Nov-26	16-Dec-26	89												
265005	Utility Kickoff Meeting	1	01-Jan-27	01-Jan-27	0												
106020	Updated Design Survey DB Submittal	1	01-Jan-27	01-Jan-27	89												
587010	VVH Coordination	65	01-Jan-27	01-Apr-27	25												
113020	Initial Plans and Model (Phase II)	90	01-Jan-27	06-May-27	0												
294040	Obtain DDE Approval for Design Elements	10	29-Jan-27	11-Feb-27	40												
264000	Initial Utility Contact (FSS 90 CD)	65	03-Feb-27	04-May-27	0												
313010	Pavement Data Received	1	11-Feb-27	11-Feb-27	3												
197010	Pavement Design	30	19-Feb-27	01-Apr-27	3												
260010	Typical Section Approved	1	02-Apr-27	02-Apr-27	13												
197030	Pavement Design Review	10	02-Apr-27	15-Apr-27	3												
145040	Environmental Permit Coordination Meeting	1	05-Apr-27	05-Apr-27	134												
900045	Plans in Hand Review w Construction & Utilities	1	15-Apr-27	15-Apr-27	0												
197020	Constructability and MOT Review Meeting	1	16-Apr-27	16-Apr-27	3												
900060	Interactive Project Update Meeting	1	19-Apr-27	19-Apr-27	3												
197015	Incorporate Pavement Review Comments	5	19-Apr-27	23-Apr-27	4												
367020	Approved Exceptions/Variations and Submittal of Utility Design Alternatives	1	23-Apr-27	23-Apr-27	9												
197040	Pavement Design Approved	5	26-Apr-27	30-Apr-27	4												
292010	Public Information Meeting	1	06-May-27	06-May-27	0												
302010	Initial Plans and Model Review (Phase II)	20	07-May-27	03-Jun-27	0												
272010	Environmental Permit Agency Review	100	21-May-27	07-Oct-27	101												
302030	Respond to Comments Initial Plans and Model (Phase II)	10	04-Jun-27	17-Jun-27	0												
329010	NEPA Compliance Review	10	04-Jun-27	17-Jun-27	11												
238020	Phase II Evaluation of Consultant	45	04-Jun-27	05-Aug-27	182												
302040	Incorporate Initial Plans and Model (Phase II) Review Comments	10	18-Jun-27	01-Jul-27	0												
587020	Additional VVH Coordination	60	18-Jun-27	09-Sep-27	51												
359010	Confirm Local Support for Initial Plans	1	25-Jun-27	25-Jun-27	5												
900080	TSMO Coordination Meeting	1	02-Jul-27	02-Jul-27	0												
264010	PH II Utility Contact (RGB)	60	02-Jul-27	23-Sep-27	1												
113030	Final Plans and Model (Phase III)	60	05-Jul-27	24-Sep-27	0												
303010	Final Plans and Model Review (Phase III)	20	27-Sep-27	22-Oct-27	0												
303030	Respond to Comments Final Plans and Model (Phase III)	10	25-Oct-27	05-Nov-27	0												
238030	Phase III Evaluation of Consultant	45	25-Oct-27	24-Dec-27	81												
359020	Confirm Local Support for Final Plans	1	15-Nov-27	15-Nov-27	48												
264030	PH III Utility Contact (UWS & Final RGB)	60	22-Nov-27	11-Feb-28	0												
187010	No R/W Required Certification	1	17-Jan-28	17-Jan-28	30												
310010	100% Final Production Plans Coordination	30	17-Jan-28	25-Feb-28	4												
264040	DUO/CUC Review	10	14-Feb-28	25-Feb-28	0												

	Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2027				FY2028				
	222010	All Environmental Permits Clear	1	22-Feb-28	22-Feb-28	4									☒ All Environmental Permits Clear
	329020	Environmental Certification Complete	1	23-Feb-28	23-Feb-28	18									☒ Environmental Certification Complete
	266010	Utilities Certified	1	28-Feb-28	28-Feb-28	0									☒ Utilities Certified
	201010	Plans and Model Completed	1	28-Feb-28	28-Feb-28	4									☒ Plans and Model Completed
	106040	Certified Design Survey Deliverables	1	29-Feb-28	29-Feb-28	34									☒ Certified Design Survey Deliverables
	171010	Set Contract Time	15	29-Feb-28	20-Mar-28	0									☒ Set Contract Time
	933010	DCPME Review and Acceptance	20	21-Mar-28	17-Apr-28	0									☒ DCPME Review and Acceptance