U.S. 1 at Matanzas Woods Parkway



Roundabout Construction Overview July 2019

Overall Final Design



- Two lanes in each direction maintained on U.S. 1
- Suggested U.S. 1 speed through the roundabout is 25 mph
- Matanzas Woods Parkway will have two lanes entering the roundabout, with single exit lanes, on both sides of U.S. 1
- Pedestrian crossings
- Will include landscaping and highway lighting



Construction Schedule





- Project letting: May 22, 2019
- Notice to Proceed: July 26, 2019
- Work start: August 2019
- Contract time: 250 days
- Contractor: P&S Paving, Inc.
- Construction cost: Approx. \$2.6M


Phase 1A Activity



- Reduce speed on U.S. 1 to 45 mph
- Close Matanzas Woods Parkway at U.S. 1


 Close inside lanes of U.S. 1, reducing traffic to one outside lane in each direction

- Construct temporary pavement
- Begin utility adjustments
- Begin reconstructing Matanzas Woods Parkway




Phase 1 Activity





- Shift traffic to inside of U.S. 1 onto newly constructed temporary pavement
- Maintain one NB and one SB travel lane on U.S. 1
- Construct outside of roundabout
- Install drainage
- Complete construction on Matanzas Woods Parkway







Phase 2 Activity



- Shift traffic to outside lanes of U.S. 1
- Open Matanzas Woods
 Parkway to right-in, right out traffic (e.g., NB U.S.
 1 to EB Matanzas Woods
 Parkway will be open)
- Complete construction of the roundabout
- Mill and resurface U.S. 1 through the project limits








Landscaping & Lighting




- Center of roundabout will be planted with Date Palm, Perennial Peanut and Pink Muhly Grass
- New highway lighting will be installed along U.S. 1 and Matanzas Woods Parkway approaching the roundabout
- Grass median



Other Improvements



- Improved drainage
- Pedestrian crosswalks with refuge islands
- New sidewalk to connect the trails along U.S. 1
- Bike lanes
- New signage and pavement markings



Public Outreach





- Stakeholder meeting with local officials
- Individual meetings with businesses and residents
- Project flyer distributed via U.S. Mail to roughly 2,700 property owners
- Project updates via email, social media and news media as needed throughout the project, especially ahead of new traffic patterns

CFLRoads Website



| | | tacts F.A.Q.s | Links | Admin ▼ |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------------------------------------------------------------------------------|-------|---------|
| Central Florida Roads Florida Department of Transportation | Search CFLR | oads Go | | |
| Home Lane Closures → Current Construction Projects → Future Projects → News → | | | | |
| 437595-1 SR 5/US 1 Roundabout at Matanzas Woods Pkwy | | Project Details Work Type: Roundabout Length: 0.095 Miles City: Palm Coast | | |
| | | | | |
| This project will construct a roundabout on U.S. 1 at the intersection with Matanzas Woods Parkway in Palm Coast, Florida. The project also includes drainage improvements, highway lighting, landscaping, and construction of sidewalks and crosswalks for pedestrians and bicyclists moving through the intersection from the existing trail. | | Total Cost: \$2.6 Million Est. Completion:Summer 2020 | | |
| To learn more about roundabouts, including how to use them: • http://www.fdot.gov/agencyresources/roundabouts/ | | Contact Information | | |
| https://safety.fhwa.dot.gov/intersection/innovative/roundabouts/ | | Carolyn Fitzwilliam (386) 740-3566 Carolyn Fitzwilliam (386) 740-3566 Carolyn Fitzwilliam@dot.state.fl.us | | |
| Lane Closures | | Ask a Question | | |
| No lane closures anticipated | | Contractor: P & S Paving, Inc. (386) 258-7911 | | |
| Project Files | | | | |
| 2018-08-09 Public Meeting Display Board 2018-08-09 Public Meeting Flier Roundabout Handout 2018-08-09 Public Meeting Presentation | | Last Updated ~ 1 hour ago | | |
| | | | | |

Access project documents and information online

Project Contacts



Glenn Raney
FDOT Project Manager
386-740-3524
michael.raney@dot.state.fl.us

Carolyn Fitzwilliam
Community Outreach Coordinator
386-740-3566 or 407-637-7461
carolyn.fitzwilliam@dot.state.fl.us

Dwight Grube, FDOT DeLand Construction Manager - 386-740-3482